

ID	<div><div></div><div></div><div></div><div></div><div></div><div></div></div>	Task Mode	Task Name	Duration	Start	Finish	May 22, '22	May 29, '22	Jun 5, '22	Jun 12, '22	Jun 19, '22	Jun 26, '22	Jul 3, '22	Jul 10, '22	Jul 17, '22	Jul 24, '22	Jul 31, '22
1	<div><div></div><div></div><div></div><div></div><div></div><div></div></div>	<div></div>	Design Kick Off Meeting	1 day	Mon 5/23/22	Mon 5/23/22											
2		<div></div>	A&E Design & Constructio Drwgs	15 days	Mon 5/23/22	Fri 6/10/22											
3		<div></div>	Order Long Lead Materials	1 day	Fri 6/3/22	Fri 6/3/22											
4		<div></div>	State Permit Acquisition @ 75%	5 days	Mon 6/6/22	Fri 6/10/22											
5		<div></div>	Dust Protection & Demolition	3 days	Wed 6/15/22	Fri 6/17/22											
6		<div></div>	Excavation	2 days	Mon 6/20/22	Tue 6/21/22											
7	<div><div></div><div></div><div></div><div></div><div></div><div></div></div>	<div></div>	Building Concrete	11 days	Wed 6/22/22	Wed 7/6/22											
8		<div></div>	Footings & Foundations	4 days	Wed 6/22/22	Mon 6/27/22											
9		<div></div>	Backfill & Compaction	3 days	Tue 6/28/22	Thu 6/30/22											
10		<div></div>	Slab on Grade	5 days	Fri 7/1/22	Thu 7/7/22											
11		<div></div>	Metal Stud Framing	2 days	Fri 7/8/22	Mon 7/11/22											
12		<div></div>	Hang HM Frames	1 day	Mon 7/11/22	Mon 7/11/22											
13		<div></div>	Exterior Sheathing & Wrap	1 day	Tue 7/12/22	Tue 7/12/22											
14		<div></div>	Rough MEP, Fire Sprinklers	2 days	Tue 7/12/22	Wed 7/13/22											
15		<div></div>	Exterior Finishes	5 days	Wed 7/13/22	Tue 7/19/22											
16		<div></div>	Weather Protection	1 day	Wed 7/13/22	Wed 7/13/22											
17		<div></div>	Insulation	1 day	Wed 7/13/22	Wed 7/13/22											
18		<div></div>	Sheetrock, Mud & Tape	4 days	Thu 7/14/22	Tue 7/19/22											
19		<div></div>	Interior Paint	2 days	Wed 7/20/22	Thu 7/21/22											
20		<div></div>	ACT	1 day	Tue 7/26/22	Tue 7/26/22											
21		<div></div>	Hang Doors & Install Hardware	1 day	Tue 7/26/22	Tue 7/26/22											
22		<div></div>	Install Curtain Wall Systems	2 days	Thu 7/28/22	Fri 7/29/22											
23		<div></div>	Finish MEP, Fire Systems	3 days	Mon 8/1/22	Wed 8/3/22											
Project: Venture Academy 2-Of Date: Thu 5/12/22			Task	<div></div>	Project Summary	<div></div>	Manual Task	<div></div>	Start-only	<div></div>	Deadline	<div></div>					
			Split	<div></div>	Inactive Task	<div></div>	Duration-only	<div></div>	Finish-only	<div></div>	Progress	<div></div>					
			Milestone	<div></div>	Inactive Milestone	<div></div>	Manual Summary Rollup	<div></div>	External Tasks	<div></div>	Manual Progress	<div></div>					
			Summary	<div></div>	Inactive Summary	<div></div>	Manual Summary	<div></div>	External Milestone	<div></div>							
Page 1																	